

## NOTICE: BEGINNING NOVEMBER 20, 2024 BALBOA STREET - CONSTRUCTION ACTIVITIES

### HOLLYWOOD NORTH BEACH UTILITIES UNDERGROUND CONVERSION PROJECT

As construction activities progress, crews have been working diligently to install the proposed watermain and electrical infrastructure.

Our watermain crews have completed installations at Franklin, Oak as well as the respective sections on Surf Road, and are currently working on Palm Street.

We anticipate that the Water Crew #1 will complete Palm Street within another week, and begin mobilization on Balboa Street shortly thereafter.

Water Crew #2 will also complete Surf (from Elm to Palm) within a few weeks and will continue on Surf (from Palm to Desoto).

The Electrical Crews have completed the initial conduit installations on Oak, Elm, Palm, Desoto, Douglas, Freedom, A1A and Surf.

Future electrical phases at Douglas & Freedom are scheduled to resume in early to mid December.

Electrical Crews will complete conduit installations by early December and continue with transformer installations, and pulling cables.

Work hours will be Monday through Friday between 7AM and 6PM.

Directional drilling technology will be utilized to efficiently minimize impacts to the neighborhood.

Access to each driveway will be established at the end of each workday. If vehicles are required during working hours, we ask that they be relocated before crews commence at 7AM.

#### TIMING

On Franklin through Balboa, underground utility crews (watermain) will work from east to west, with work zones segmented into three sections for each street, to facilitate access and egress.

Each section will be closed for approximately 30 days to facilitate installation, testing & inspections.

This schedule is subject to change based on inclement weather or other unforeseen circumstances.

Each subsequent street will be notified at least one week in advance of any construction activities.

### TRAFFIC AND PARKING IMPACTS

- » Pedestrian access to each residence / business will be maintained at all times
- » Please follow the posted signs and drive with caution, as workers will be present.
- » Construction equipment may be parked in the work-zone adjacent to your property, for extended periods of time, and therefore vehicular access to properties will be limited.
- » Temporary parking will be available on Perry Street to residents and businesses affected by the construction activities.

**Registration is required through the project website listed below. Once registered, a Whiting-Turner staff member will issue a parking decal to hang from your vehicle's rear view mirror.**



**Please see photos on reverse side.**



**SCAN  
ME!**

### FOR MORE INFORMATION OR QUESTIONS:

- Call our Project Hotline at **561.382.2766**
- [www.northbeachundergroundingproject.com](http://www.northbeachundergroundingproject.com)
- City of Hollywood - Design & Construction Mgmt. - 954-921-3410

**We apologize in advance for any inconvenience and thank you for your patience.**

